



**CITY OF POMONA
FAIRPLEX MITIGATION FUND ADVISORY
COMMITTEE
STAFF REPORT**

March 19, 2025

To: Fairplex Mitigation Fund Advisory Committee

From: Meg McWade, Public Works Director
Andrew Mowbray, Finance Director

Submitted By: Sylvia Gonzales, Senior Administrative Assistant


**SUBJECT: MCKINLEY AVENUE AND CANYON WAY TRAFFIC SIGNAL
PROJECT UPDATE**

The project is in the construction phase and is anticipated for completion by November 2025. Due to the Fairplex events throughout the year, this anticipated completion date may be pushed out. Below, you will find the stages of the construction progress as the project develops.

Construction Phase:

- Stage One
 - Potholing work is in progress
 - Ordering of all infrastructure equipment (6-month lead time)

- Stage Two
 - Sidewalk preparation and construction
 - Traffic Signal & Streetlight preparation and construction
 - Striping preparation and implementation



Prepared by:

Sylvia Gonzales
Senior Administrative Assistant