

## McKinley Avenue at Canyon Way Traffic Signal

Construction Update







Installation of the pedestrian ramp and railing

## **CONSTRUCTION SCHEDULE**

9/22 – 9/25: Installation of poles, conductors, and TS Cabinet





TS Cabinet installation with cable termination



Crane with new galvanized traffic signal pole with mast arm





Prepping other traffic signal poles for installation



Photo of the new curb ramp and pole anchor bolts covered by barricades



Overview shot of the work site with the new poles and signal heads installed and bagged





## **CONSTRUCTION SCHEDULE**

- 9/26: Removal of existing striping
- 9/29 9/30: Paving of rubberized slurry seal
- 10/3: Installation of detector cameras and loops
- 10/8 10/9: Installation of new thermoplastic striping and signage (traffic signal will be on-flash)
- 10/14: Official signal "turn-on"