

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
1	Pomona Library Facility Improvements - 428-74120	237 days	Tue 9/17/24	Mon 8/18/25			Tue 9/17/24	Mon 8/18/25	Tue 9/17/24	Mon 8/18/25	0 days	As Soon As Possible
2	Pre-Construction Activities	151 days	Tue 9/17/24	Thu 4/17/25			Tue 9/17/24	Thu 4/17/25	Tue 9/17/24	Thu 4/17/25	0 days	As Soon As Possible
3	Notice of Award	21 days	Tue 9/17/24	Tue 10/15/24			Tue 9/17/24	Tue 10/15/24	Fri 10/18/24	Fri 11/15/24	23 days	As Soon As Possible
4	Notice of Award Issued	0 days	Tue 9/17/24	Tue 9/17/24		5	Tue 9/17/24	Tue 9/17/24	Fri 10/18/24	Fri 10/18/24	23 days	Start No Earlier Than
5	Notice of Award Deliverables Submitted	11 days	Tue 9/17/24	Tue 10/1/24	4	6	Tue 9/17/24	Tue 10/1/24	Fri 10/18/24	Fri 11/1/24	23 days	As Soon As Possible
6	FEC and Purchase Order Issued	10 days	Wed 10/2/24	Tue 10/15/24	5	13	Wed 10/2/24	Tue 10/15/24	Mon 11/4/24	Fri 11/15/24	23 days	As Soon As Possible
7	Conditional Notice to Proceed	49 days	Tue 9/17/24	Fri 11/22/24			Tue 9/17/24	Fri 11/22/24	Tue 9/17/24	Fri 4/11/25	0 days	As Soon As Possible
8	Conditional Notice to Proceed Issued	0 days	Tue 9/17/24	Tue 9/17/24		10,31,15,20...	Tue 9/17/24	Tue 9/17/24	Tue 9/17/24	Tue 9/17/24	0 days	Start No Earlier Than
9	Submittal Package 1 - Product Data and Shop Drawings - Long Lead Items and Primary Equipment	26 days	Tue 9/17/24	Tue 10/22/24			Tue 9/17/24	Tue 10/22/24	Mon 10/14/24	Mon 11/18/24	19 days	As Soon As Possible
10	Submittal Package 1 Submitted to City	11 days	Tue 9/17/24	Tue 10/1/24	8	11	Tue 9/17/24	Tue 10/1/24	Mon 10/14/24	Mon 10/28/24	19 days	As Soon As Possible
11	Submittal Package 1 Review	7 days	Wed 10/2/24	Thu 10/10/24	10	12	Wed 10/2/24	Thu 10/10/24	Tue 10/29/24	Wed 11/6/24	19 days	As Soon As Possible
12	Submittal Package 1 Resubmittal	7 days	Fri 10/11/24	Mon 10/21/24	11	13	Fri 10/11/24	Mon 10/21/24	Thu 11/7/24	Fri 11/15/24	19 days	As Soon As Possible
13	Submittal Package 1 Approved and Release to	1 day	Tue 10/22/24	Tue 10/22/24	6,12	29,38FS+2 days,40FS+2	Tue 10/22/24	Tue 10/22/24	Mon 11/18/24	Mon 11/18/24	19 days	As Soon As Possible
14	Submittal Package 2 - Product Data and Shop Drawings - AH-1, VFDs, AH-2 Fan Wall, and Misc	34 days	Tue 9/17/24	Fri 11/1/24			Tue 9/17/24	Fri 11/1/24	Tue 9/17/24	Fri 11/1/24	0 days	As Soon As Possible
15	Submittal Package 2 Submitted to City	19 days	Tue 9/17/24	Fri 10/11/24	8	16	Tue 9/17/24	Fri 10/11/24	Tue 9/17/24	Fri 10/11/24	0 days	As Soon As Possible
16	Submittal Package 2 Review	7 days	Mon 10/14/24	Tue 10/22/24	15	17	Mon 10/14/24	Tue 10/22/24	Mon 10/14/24	Tue 10/22/24	0 days	As Soon As Possible
17	Submittal Package 2 Resubmittal	7 days	Wed 10/23/24	Thu 10/31/24	16	18	Wed 10/23/24	Thu 10/31/24	Wed 10/23/24	Thu 10/31/24	0 days	As Soon As Possible
18	Submittal Package 2 Approved and Release to	1 day	Fri 11/1/24	Fri 11/1/24	17	51FS+2 days,56,36FS+	Fri 11/1/24	Fri 11/1/24	Fri 11/1/24	Fri 11/1/24	0 days	As Soon As Possible
19	Submittal Package 3 - Engineered Shop Drawings	44 days	Tue 9/17/24	Fri 11/15/24			Tue 9/17/24	Fri 11/15/24	Wed 11/20/24	Mon 2/10/25	46 days	As Soon As Possible
20	Submittal Package 3A - Lighting Controls	24 days	Tue 9/17/24	Fri 10/18/24	8	21	Tue 9/17/24	Fri 10/18/24	Wed 11/20/24	Mon 12/23/24	46 days	As Soon As Possible
21	Submittal Package 3A Review	7 days	Mon 10/21/24	Tue 10/29/24	20	22	Mon 10/21/24	Tue 10/29/24	Tue 12/24/24	Wed 1/1/25	46 days	As Soon As Possible
22	Submittal Package 3A Resubmittal	7 days	Wed 10/30/24	Thu 11/7/24	21	23	Wed 10/30/24	Thu 11/7/24	Thu 1/2/25	Fri 1/10/25	46 days	As Soon As Possible
23	Submittal Package 3A Approved	1 day	Fri 11/8/24	Fri 11/8/24	22	47FS+2 days...	Fri 11/8/24	Fri 11/8/24	Mon 1/13/25	Mon 1/13/25	46 days	As Soon As Possible
24	Submittal Package 3B - HVAC Controls	29 days	Tue 9/17/24	Fri 10/25/24	8	25	Tue 9/17/24	Fri 10/25/24	Wed 12/11/24	Mon 1/20/25	61 days	As Soon As Possible
25	Submittal Package 3B Review	7 days	Mon 10/28/24	Tue 11/5/24	24	26	Mon 10/28/24	Tue 11/5/24	Tue 1/21/25	Wed 1/29/25	61 days	As Soon As Possible
26	Submittal Package 3B Resubmittal	7 days	Wed 11/6/24	Thu 11/14/24	25	27	Wed 11/6/24	Thu 11/14/24	Thu 1/30/25	Fri 2/7/25	61 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
27	Submittal Package 3B App	1 day	Fri 11/15/24	Fri 11/15/24	26	29,42FS+2 d...	Fri 11/15/24	Fri 11/15/24	Mon 2/10/25	Mon 2/10/25	61 days	As Soon As Possible
28	Submittal Package 4 - Order Confirmation for Long Lead Equipment and	5 days	Mon 11/18/24	Fri 11/22/24			Mon 11/18/24	Fri 11/22/24	Mon 4/7/25	Fri 4/11/25	98 days	As Soon As Possible
29	Submittal Package 4 Submitted to City	1 day	Mon 11/18/24	Mon 11/18/24	13,18,23,27	30	Mon 11/18/24	Mon 11/18/24	Mon 4/7/25	Mon 4/7/25	98 days	As Soon As Possible
30	Submittal Package 4 Appr	4 days	Tue 11/19/24	Fri 11/22/24	29	56	Tue 11/19/24	Fri 11/22/24	Tue 4/8/25	Fri 4/11/25	98 days	As Soon As Possible
31	Baseline Project Schedule Submitted	11 days	Tue 9/17/24	Tue 10/1/24	8	32	Tue 9/17/24	Tue 10/1/24	Thu 3/6/25	Thu 3/20/25	121 days	As Soon As Possible
32	Baseline Project Schedule Review and Discussion	10 days	Wed 10/2/24	Tue 10/15/24	31	33	Wed 10/2/24	Tue 10/15/24	Fri 3/21/25	Fri 4/4/25	121 days	As Soon As Possible
33	Baseline Project Schedule Approval	5 days	Wed 10/16/24	Tue 10/22/24	32	56	Wed 10/16/24	Tue 10/22/24	Mon 4/7/25	Fri 4/11/25	121 days	As Soon As Possible
34	Procurement	123 days	Fri 10/25/24	Thu 4/17/25			Fri 10/25/24	Thu 4/17/25	Wed 11/6/24	Thu 4/17/25	8 days	As Soon As Possible
35	Long Lead Equipment Procurement (> 4 Weeks)	123 days	Fri 10/25/24	Thu 4/17/25			Fri 10/25/24	Thu 4/17/25	Wed 11/6/24	Thu 4/17/25	8 days	As Soon As Possible
36	AH-1 (Basement)	115 days	Wed 11/6/24	Thu 4/17/25	18FS+2 days	154,37FS-5 ...	Wed 11/6/24	Thu 4/17/25	Wed 11/6/24	Thu 4/17/25	0 days	As Soon As Possible
37	AH-1 Shipment from Factory Confirmed	1 day	Fri 4/11/25	Fri 4/11/25	36FS-5 days	56	Fri 4/11/25	Fri 4/11/25	Fri 4/11/25	Fri 4/11/25	0 days	As Soon As Possible
38	AH-2 (Roof) - Coils	25 days	Fri 10/25/24	Thu 11/28/24	13FS+2 days	56	Fri 10/25/24	Thu 11/28/24	Fri 3/7/25	Fri 4/11/25	94 days	As Soon As Possible
39	AH-2 (Roof) - Fan Walls	50 days	Wed 11/6/24	Tue 1/14/25	18FS+2 days	56	Wed 11/6/24	Tue 1/14/25	Thu 1/30/25	Fri 4/11/25	61 days	As Soon As Possible
40	CH-1 - Chiller	85 days	Fri 10/25/24	Fri 2/21/25	13FS+2 days	67,56	Fri 10/25/24	Fri 2/21/25	Thu 12/12/24	Fri 4/11/25	34 days	As Soon As Possible
41	B-1,2 - Boilers	30 days	Fri 10/25/24	Thu 12/5/24	13FS+2 days	56	Fri 10/25/24	Thu 12/5/24	Fri 2/28/25	Fri 4/11/25	89 days	As Soon As Possible
42	EEF-1 - Refrigerant Monitoring System	40 days	Wed 11/20/24	Tue 1/14/25	27FS+2 days	56	Wed 11/20/24	Tue 1/14/25	Thu 2/13/25	Fri 4/11/25	61 days	As Soon As Possible
43	DDC - HVAC Controls Harc	20 days	Wed 11/20/24	Tue 12/17/24	27FS+2 days	56	Wed 11/20/24	Tue 12/17/24	Fri 3/14/25	Fri 4/11/25	81 days	As Soon As Possible
44	Pumps - CHW, HW, CW Pu	100 days	Fri 10/25/24	Fri 3/14/25	13FS+2 days	71,67,74,56	Fri 10/25/24	Fri 3/14/25	Thu 11/21/24	Fri 4/11/25	19 days	As Soon As Possible
45	VFDs - Variable Frequency Drives	30 days	Fri 10/25/24	Thu 12/5/24	13FS+2 days	56	Fri 10/25/24	Thu 12/5/24	Fri 2/28/25	Fri 4/11/25	89 days	As Soon As Possible
46	CT-1 - Cooling Tower Refurbishment Parts	70 days	Fri 10/25/24	Thu 1/30/25	13FS+2 days	56	Fri 10/25/24	Thu 1/30/25	Thu 1/2/25	Fri 4/11/25	49 days	As Soon As Possible
47	Lighting Controls Hardwa	60 days	Wed 11/13/24	Tue 2/4/25	23FS+2 days	56	Wed 11/13/24	Tue 2/4/25	Thu 1/16/25	Fri 4/11/25	46 days	As Soon As Possible
48	Interior Lighting Fixtures	30 days	Fri 10/25/24	Thu 12/5/24	13FS+2 days	56	Fri 10/25/24	Thu 12/5/24	Fri 2/28/25	Fri 4/11/25	89 days	As Soon As Possible
49	Short Lead Equipment Procurement (< 4 Weeks)	18 days	Fri 10/25/24	Tue 11/19/24			Fri 10/25/24	Tue 11/19/24	Fri 3/21/25	Fri 4/11/25	104 days	As Soon As Possible
50	ACM Misc. Materials	10 days	Fri 10/25/24	Thu 11/7/24	13FS+2 days	56	Fri 10/25/24	Thu 11/7/24	Fri 3/28/25	Fri 4/11/25	109 days	As Soon As Possible
51	Concrete Materials	10 days	Wed 11/6/24	Tue 11/19/24	18FS+2 days	56	Wed 11/6/24	Tue 11/19/24	Fri 3/28/25	Fri 4/11/25	101 days	As Soon As Possible
52	Roofing Materials	15 days	Fri 10/25/24	Thu 11/14/24	13FS+2 days	56	Fri 10/25/24	Thu 11/14/24	Fri 3/21/25	Fri 4/11/25	104 days	As Soon As Possible
53	Sheetmetal and Flashing Materials	15 days	Fri 10/25/24	Thu 11/14/24	13FS+2 days	56	Fri 10/25/24	Thu 11/14/24	Fri 3/21/25	Fri 4/11/25	104 days	As Soon As Possible
54	Plumbing Materials	10 days	Fri 10/25/24	Thu 11/7/24	13FS+2 days	56	Fri 10/25/24	Thu 11/7/24	Fri 3/28/25	Fri 4/11/25	109 days	As Soon As Possible
55	Electrical Materials (inc. Exterior Fixtures)	15 days	Fri 10/25/24	Thu 11/14/24	13FS+2 days	56	Fri 10/25/24	Thu 11/14/24	Fri 3/21/25	Fri 4/11/25	104 days	As Soon As Possible
56	Final Notice to Proceed Issued and Acknowledged	0 days	Fri 4/11/25	Fri 4/11/25	13,18,23,30,33,27,38,39,41,42,45	58	Fri 4/11/25	Fri 4/11/25	Mon 4/14/25	Mon 4/14/25	0 days	As Soon As Possible
57	Construction Activities	90 days	Mon 4/14/25	Mon 8/18/25			Mon 4/14/25	Mon 8/18/25	Mon 4/14/25	Mon 8/18/25	0 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
58	A-2 Mobilization and Site Protection	3 days	Mon 4/14/25	Wed 4/16/25	56	70SS,61SS,1...	Mon 4/14/25	Wed 4/16/25	Mon 4/14/25	Wed 4/16/25	0 days	As Soon As Possible
59	A-3 Existing Conditions and Demolition	13 days	Mon 4/21/25	Wed 5/7/25			Mon 4/21/25	Wed 5/7/25	Mon 5/5/25	Tue 5/27/25	10 days	As Soon As Possible
60	Demo Roof HVAC Equipment	2 days	Mon 5/5/25	Tue 5/6/25	70,108	63,68	Mon 5/5/25	Tue 5/6/25	Mon 5/5/25	Tue 5/6/25	0 days	As Soon As Possible
61	Demo Basement HVAC Equipment	3 days	Mon 4/21/25	Wed 4/23/25	58SS,108,151	62,67	Mon 4/21/25	Wed 4/23/25	Thu 5/8/25	Mon 5/12/25	13 days	As Soon As Possible
62	Demo Main Floor Ceilings and HVAC Controls	10 days	Thu 4/24/25	Wed 5/7/25	61,108	95,152SS	Thu 4/24/25	Wed 5/7/25	Tue 5/13/25	Tue 5/27/25	13 days	As Soon As Possible
63	A-4 Concrete	1 day	Wed 5/7/25	Wed 5/7/25	60	71	Wed 5/7/25	Wed 5/7/25	Thu 5/22/25	Thu 5/22/25	11 days	As Soon As Possible
64	A-9 Finishes	5 days	Tue 7/22/25	Mon 7/28/25	141		Tue 7/22/25	Mon 7/28/25	Tue 8/12/25	Mon 8/18/25	15 days	As Soon As Possible
65	A-12 Plumbing - Condensate and Misc. Drain Repairs	20 days	Wed 6/4/25	Tue 7/1/25	117SS	133FF	Wed 6/4/25	Tue 7/1/25	Fri 6/13/25	Thu 7/10/25	7 days	As Soon As Possible
66	A-13 Plumbing - Roof Drain Retrofit and Repair	20 days	Wed 6/4/25	Tue 7/1/25	117SS	133FF,163FF	Wed 6/4/25	Tue 7/1/25	Fri 6/13/25	Thu 7/10/25	7 days	As Soon As Possible
67	A-14 HVAC - Chiller and Buffer Tank	10 days	Thu 4/24/25	Wed 5/7/25	40,44,61	77,87,113SS	Thu 4/24/25	Wed 5/7/25	Wed 6/4/25	Tue 6/17/25	28 days	As Soon As Possible
68	A-15 HVAC - AHU 2 Retrofit	10 days	Wed 5/7/25	Tue 5/20/25	70,60	117,73,80,8...	Wed 5/7/25	Tue 5/20/25	Wed 5/7/25	Tue 5/20/25	0 days	As Soon As Possible
69	A-16 HVAC - Cooling Tower Refurbishment and Condenser Pump	15 days	Mon 4/21/25	Fri 5/9/25			Mon 4/21/25	Fri 5/9/25	Mon 4/21/25	Tue 5/27/25	0 days	As Soon As Possible
70	Cooling Tower Refurbishment	10 days	Mon 4/21/25	Fri 5/2/25	58SS,115,143,148	60,68,76	Mon 4/21/25	Fri 5/2/25	Mon 4/21/25	Fri 5/2/25	0 days	As Soon As Possible
71	Condenser Pump Replacement	2 days	Thu 5/8/25	Fri 5/9/25	63,44	117,76FF,78...	Thu 5/8/25	Fri 5/9/25	Fri 5/23/25	Tue 5/27/25	11 days	As Soon As Possible
72	A-17 HVAC - Boiler and Heating Hot Water Pumps	7 days	Wed 5/21/25	Fri 5/30/25			Wed 5/21/25	Fri 5/30/25	Wed 5/21/25	Fri 5/30/25	0 days	As Soon As Possible
73	Boiler Replacement	5 days	Wed 5/21/25	Wed 5/28/25	68	74,114SS,76...	Wed 5/21/25	Wed 5/28/25	Wed 5/21/25	Wed 5/28/25	0 days	As Soon As Possible
74	Hot Water Pumps Replacement	2 days	Thu 5/29/25	Fri 5/30/25	73,44	117,91,76FF...	Thu 5/29/25	Fri 5/30/25	Thu 5/29/25	Fri 5/30/25	0 days	As Soon As Possible
75	A-18 HVAC - Piping Repair / Replacement, Insulation, Valves, Appurtenances and Associated Equipment	15 days	Wed 5/28/25	Tue 6/17/25			Wed 5/28/25	Tue 6/17/25	Wed 5/28/25	Tue 7/8/25	0 days	As Soon As Possible
76	Roof Piping	5 days	Wed 5/28/25	Tue 6/3/25	71FF,73FF,70,74FF+2 days	117,77,103	Wed 5/28/25	Tue 6/3/25	Wed 5/28/25	Tue 6/3/25	0 days	As Soon As Possible
77	Basement Piping	10 days	Wed 6/4/25	Tue 6/17/25	76,67	79	Wed 6/4/25	Tue 6/17/25	Wed 6/25/25	Tue 7/8/25	15 days	As Soon As Possible
78	A-19 HVAC - Chemical Water Treatment Controller, Drums and Pot Feeder	5 days	Mon 5/12/25	Fri 5/16/25	71	117,101	Mon 5/12/25	Fri 5/16/25	Wed 5/28/25	Tue 6/3/25	11 days	As Soon As Possible
79	A-20 HVAC - Refrigerant Alarm Panel, Exhaust Fan, Make Up Air Fan and	5 days	Wed 6/18/25	Tue 6/24/25	77	101	Wed 6/18/25	Tue 6/24/25	Wed 7/9/25	Tue 7/15/25	15 days	As Soon As Possible
80	A-21 HVAC - Ductwork, Patch and Repair for Connection of AHU Modifications	5 days	Wed 5/21/25	Wed 5/28/25	68	99	Wed 5/21/25	Wed 5/28/25	Wed 7/9/25	Tue 7/15/25	34 days	As Soon As Possible
81	A-22 HVAC - HVAC DDC Controls	36 days	Thu 5/8/25	Fri 6/27/25			Thu 5/8/25	Fri 6/27/25	Wed 5/28/25	Tue 7/15/25	13 days	As Soon As Possible
82	AH-2	20 days	Wed 5/21/25	Wed 6/18/25			Wed 5/21/25	Wed 6/18/25	Wed 6/18/25	Tue 7/15/25	19 days	As Soon As Possible
83	Controls Rough In	10 days	Wed 5/21/25	Wed 6/4/25	68	84	Wed 5/21/25	Wed 6/4/25	Wed 6/18/25	Tue 7/1/25	19 days	As Soon As Possible
84	Final Terminations and Controls	5 days	Thu 6/5/25	Wed 6/11/25	83	85	Thu 6/5/25	Wed 6/11/25	Wed 7/2/25	Tue 7/8/25	19 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
85	Graphics and Programming Complete	5 days	Thu 6/12/25	Wed 6/18/25	84	99	Thu 6/12/25	Wed 6/18/25	Wed 7/9/25	Tue 7/15/25	19 days	As Soon As Possible
86	Chiller Plant	20 days	Mon 5/12/25	Mon 6/9/25			Mon 5/12/25	Mon 6/9/25	Wed 6/18/25	Tue 7/15/25	26 days	As Soon As Possible
87	Controls Rough In	10 days	Mon 5/12/25	Fri 5/23/25	67,71	88	Mon 5/12/25	Fri 5/23/25	Wed 6/18/25	Tue 7/1/25	26 days	As Soon As Possible
88	Final Terminations and C	5 days	Tue 5/27/25	Mon 6/2/25	87	89	Tue 5/27/25	Mon 6/2/25	Wed 7/2/25	Tue 7/8/25	26 days	As Soon As Possible
89	Graphics and Programming Complete	5 days	Tue 6/3/25	Mon 6/9/25	88	101	Tue 6/3/25	Mon 6/9/25	Wed 7/9/25	Tue 7/15/25	26 days	As Soon As Possible
90	Heating Plant	20 days	Mon 6/2/25	Fri 6/27/25			Mon 6/2/25	Fri 6/27/25	Wed 6/18/25	Tue 7/15/25	12 days	As Soon As Possible
91	Controls Rough In	10 days	Mon 6/2/25	Fri 6/13/25	74	92	Mon 6/2/25	Fri 6/13/25	Wed 6/18/25	Tue 7/1/25	12 days	As Soon As Possible
92	Final Terminations and C	5 days	Mon 6/16/25	Fri 6/20/25	91	93	Mon 6/16/25	Fri 6/20/25	Wed 7/2/25	Tue 7/8/25	12 days	As Soon As Possible
93	Graphics and Programming Complete	5 days	Mon 6/23/25	Fri 6/27/25	92	103	Mon 6/23/25	Fri 6/27/25	Wed 7/9/25	Tue 7/15/25	12 days	As Soon As Possible
94	VAV/Terminal Units	35 days	Thu 5/8/25	Thu 6/26/25			Thu 5/8/25	Thu 6/26/25	Wed 5/28/25	Tue 7/15/25	13 days	As Soon As Possible
95	Controls Rough In	20 days	Thu 5/8/25	Thu 6/5/25	62,152	96	Thu 5/8/25	Thu 6/5/25	Wed 5/28/25	Tue 6/24/25	13 days	As Soon As Possible
96	Final Terminations and C	10 days	Fri 6/6/25	Thu 6/19/25	95	97	Fri 6/6/25	Thu 6/19/25	Wed 6/25/25	Tue 7/8/25	13 days	As Soon As Possible
97	Graphics and Programming Complete	5 days	Fri 6/20/25	Thu 6/26/25	96	105	Fri 6/20/25	Thu 6/26/25	Wed 7/9/25	Tue 7/15/25	13 days	As Soon As Possible
98	A-23 HVAC - Start Up, Test and Balance, Commissioning Assist, Bracing and Fire	20 days	Thu 6/19/25	Wed 7/16/25			Thu 6/19/25	Wed 7/16/25	Wed 7/16/25	Fri 8/1/25	19 days	As Soon As Possible
99	AH-2 Rough Inspections and Corrections	5 days	Thu 6/19/25	Wed 6/25/25	80,85,112	100	Thu 6/19/25	Wed 6/25/25	Wed 7/16/25	Tue 7/22/25	19 days	As Soon As Possible
100	AH-2 Start Up and Commissioning	5 days	Thu 6/26/25	Wed 7/2/25	99	165,107	Thu 6/26/25	Wed 7/2/25	Wed 7/23/25	Tue 7/29/25	19 days	As Soon As Possible
101	Chiller Plant Rough Inspections and Corrections	5 days	Wed 6/25/25	Tue 7/1/25	79,89,78,113	102	Wed 6/25/25	Tue 7/1/25	Wed 7/16/25	Tue 7/22/25	15 days	As Soon As Possible
102	Chiller Plan Start Up and Commissioning	5 days	Wed 7/2/25	Tue 7/8/25	101	165,107	Wed 7/2/25	Tue 7/8/25	Wed 7/23/25	Tue 7/29/25	15 days	As Soon As Possible
103	Heating Plant Rough Inspections and Corrections	5 days	Mon 6/30/25	Fri 7/4/25	76,93,114	104	Mon 6/30/25	Fri 7/4/25	Wed 7/16/25	Tue 7/22/25	12 days	As Soon As Possible
104	Heating Plant Start Up and Commissioning	5 days	Mon 7/7/25	Fri 7/11/25	103	165,107	Mon 7/7/25	Fri 7/11/25	Wed 7/23/25	Tue 7/29/25	12 days	As Soon As Possible
105	VAV Rough Inspections and Corrections	5 days	Fri 6/27/25	Thu 7/3/25	97	106	Fri 6/27/25	Thu 7/3/25	Wed 7/16/25	Tue 7/22/25	13 days	As Soon As Possible
106	VAV/Terminal Unit Start Up and Commissioning	5 days	Fri 7/4/25	Thu 7/10/25	105	149FF,107	Fri 7/4/25	Thu 7/10/25	Wed 7/23/25	Tue 7/29/25	13 days	As Soon As Possible
107	Final Mechanical Acceptance Testing	3 days	Mon 7/14/25	Wed 7/16/25	100,102,104,106,157	166	Mon 7/14/25	Wed 7/16/25	Wed 7/30/25	Fri 8/1/25	12 days	As Soon As Possible
108	A-24 Electrical - Demo, Safe-of	3 days	Mon 4/14/25	Wed 4/16/25	58SS	110,109,60,...	Mon 4/14/25	Wed 4/16/25	Wed 4/30/25	Fri 5/2/25	12 days	As Soon As Possible
109	A-25 Electrical - Service and Distribution Modifications for HVAC Equipment	10 days	Thu 4/17/25	Wed 4/30/25	108	112	Thu 4/17/25	Wed 4/30/25	Wed 6/25/25	Tue 7/8/25	48 days	As Soon As Possible
110	A-26 Electrical - Lighting and Controls (Exterior)	5 days	Thu 4/17/25	Wed 4/23/25	108	165	Thu 4/17/25	Wed 4/23/25	Wed 7/23/25	Tue 7/29/25	68 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
111	A-27 Electrical - Power for HVAC Equipment Connections and Outlets	29 days	Thu 4/24/25	Wed 6/4/25			Thu 4/24/25	Wed 6/4/25	Wed 7/2/25	Tue 7/15/25	48 days	As Soon As Possible
112	AH-2 Power Connections and VFD Installation	5 days	Wed 5/7/25	Tue 5/13/25	68SS,109	99	Wed 5/7/25	Tue 5/13/25	Wed 7/9/25	Tue 7/15/25	44 days	As Soon As Possible
113	Chiller Plant Power Connections and VFD	10 days	Thu 4/24/25	Wed 5/7/25	67SS	101	Thu 4/24/25	Wed 5/7/25	Wed 7/2/25	Tue 7/15/25	48 days	As Soon As Possible
114	Heating Plant Power Connections and VFD	10 days	Wed 5/21/25	Wed 6/4/25	73SS	103	Wed 5/21/25	Wed 6/4/25	Wed 7/2/25	Tue 7/15/25	29 days	As Soon As Possible
115	A-28 Electrical - Temp Power and Lighting	3 days	Mon 4/14/25	Wed 4/16/25	58SS	70	Mon 4/14/25	Wed 4/16/25	Wed 4/16/25	Fri 4/18/25	2 days	As Soon As Possible
116	A-29 Demolish Existing Roofing and Flashing	22 days	Wed 6/4/25	Thu 7/3/25			Wed 6/4/25	Thu 7/3/25	Wed 6/4/25	Thu 7/3/25	0 days	As Soon As Possible
117	Roof Section A Demo	1 day	Wed 6/4/25	Wed 6/4/25	68,78,71,74,76	65SS,66SS,1...	Wed 6/4/25	Wed 6/4/25	Wed 6/4/25	Wed 6/4/25	0 days	As Soon As Possible
118	Roof Section B Demo	1 day	Fri 6/13/25	Fri 6/13/25	128	123	Fri 6/13/25	Fri 6/13/25	Fri 6/13/25	Fri 6/13/25	0 days	As Soon As Possible
119	Roof Section C Demo	1 day	Tue 6/24/25	Tue 6/24/25	130	124	Tue 6/24/25	Tue 6/24/25	Tue 6/24/25	Tue 6/24/25	0 days	As Soon As Possible
120	Roof Section D Demo	1 day	Thu 7/3/25	Thu 7/3/25	132	125	Thu 7/3/25	Thu 7/3/25	Thu 7/3/25	Thu 7/3/25	0 days	As Soon As Possible
121	A-30 1-1/2inch (1-1/2") Rigid ISO Board (Rigid Insulation) and Coverboard	23 days	Thu 6/5/25	Mon 7/7/25			Thu 6/5/25	Mon 7/7/25	Thu 6/5/25	Mon 7/7/25	0 days	As Soon As Possible
122	Roof Section A Insulation and Coverboard	2 days	Thu 6/5/25	Fri 6/6/25	117	127	Thu 6/5/25	Fri 6/6/25	Thu 6/5/25	Fri 6/6/25	0 days	As Soon As Possible
123	Roof Section B Insulation and Coverboard	2 days	Mon 6/16/25	Tue 6/17/25	118	129	Mon 6/16/25	Tue 6/17/25	Mon 6/16/25	Tue 6/17/25	0 days	As Soon As Possible
124	Roof Section C Insulation and Coverboard	2 days	Wed 6/25/25	Thu 6/26/25	119	131	Wed 6/25/25	Thu 6/26/25	Wed 6/25/25	Thu 6/26/25	0 days	As Soon As Possible
125	Roof Section D Insulation and Coverboard	2 days	Fri 7/4/25	Mon 7/7/25	120	133	Fri 7/4/25	Mon 7/7/25	Fri 7/4/25	Mon 7/7/25	0 days	As Soon As Possible
126	A-31 PVC Roofing	25 days	Mon 6/9/25	Fri 7/11/25			Mon 6/9/25	Fri 7/11/25	Mon 6/9/25	Fri 7/11/25	0 days	As Soon As Possible
127	Roof Section A PVC Roofing	3 days	Mon 6/9/25	Wed 6/11/25	122	128	Mon 6/9/25	Wed 6/11/25	Mon 6/9/25	Wed 6/11/25	0 days	As Soon As Possible
128	Roof Section A Rough Inspect	1 day	Thu 6/12/25	Thu 6/12/25	127	118	Thu 6/12/25	Thu 6/12/25	Thu 6/12/25	Thu 6/12/25	0 days	As Soon As Possible
129	Roof Section B PVC Roofing	3 days	Wed 6/18/25	Fri 6/20/25	123	130	Wed 6/18/25	Fri 6/20/25	Wed 6/18/25	Fri 6/20/25	0 days	As Soon As Possible
130	Roof Section B Rough Inspect	1 day	Mon 6/23/25	Mon 6/23/25	129	119	Mon 6/23/25	Mon 6/23/25	Mon 6/23/25	Mon 6/23/25	0 days	As Soon As Possible
131	Roof Section C PVC Roofing	3 days	Fri 6/27/25	Tue 7/1/25	124	132	Fri 6/27/25	Tue 7/1/25	Fri 6/27/25	Tue 7/1/25	0 days	As Soon As Possible
132	Roof Section C Rough Inspect	1 day	Wed 7/2/25	Wed 7/2/25	131	120	Wed 7/2/25	Wed 7/2/25	Wed 7/2/25	Wed 7/2/25	0 days	As Soon As Possible
133	Roof Section D PVC Roofing	3 days	Tue 7/8/25	Thu 7/10/25	65FF,66FF,125	134	Tue 7/8/25	Thu 7/10/25	Tue 7/8/25	Thu 7/10/25	0 days	As Soon As Possible
134	Roof Section D Rough Inspect	1 day	Fri 7/11/25	Fri 7/11/25	133	135,162FF,1...	Fri 7/11/25	Fri 7/11/25	Fri 7/11/25	Fri 7/11/25	0 days	As Soon As Possible
135	A-32 New Flashing	3 days	Mon 7/14/25	Wed 7/16/25	134	136	Mon 7/14/25	Wed 7/16/25	Mon 7/14/25	Wed 7/16/25	0 days	As Soon As Possible
136	A-33 Mechanical Well Coating and Flashing	3 days	Thu 7/17/25	Mon 7/21/25	135	137	Thu 7/17/25	Mon 7/21/25	Thu 7/17/25	Mon 7/21/25	0 days	As Soon As Possible
137	A-34 Roof Accessories and Roof Drains	3 days	Tue 7/22/25	Thu 7/24/25	136	138	Tue 7/22/25	Thu 7/24/25	Tue 7/22/25	Thu 7/24/25	0 days	As Soon As Possible
138	Roofing Weather Delay Allowa	3 days	Fri 7/25/25	Tue 7/29/25	137	165	Fri 7/25/25	Tue 7/29/25	Fri 7/25/25	Tue 7/29/25	0 days	As Soon As Possible
139	H-1 Hazardous General Condit	70 days	Mon 4/14/25	Mon 7/21/25			Mon 4/14/25	Mon 7/21/25	Wed 4/16/25	Mon 8/11/25	2 days	As Soon As Possible
140	Install Exterior Scaffolding	3 days	Mon 4/14/25	Wed 4/16/25	58SS	141,143FF,1...	Mon 4/14/25	Wed 4/16/25	Wed 4/16/25	Fri 4/18/25	2 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
141	Maintain General Conditions Throughout	1 day	Mon 7/21/25	Mon 7/21/25	140,146FF,150FF	64	Mon 7/21/25	Mon 7/21/25	Mon 8/11/25	Mon 8/11/25	15 days	As Soon As Possible
142	H-2 Hazardous Main (2nd) Floor Containment	70 days	Mon 4/14/25	Mon 7/21/25			Mon 4/14/25	Mon 7/21/25	Mon 4/14/25	Mon 8/11/25	0 days	As Soon As Possible
143	Install Containment	5 days	Mon 4/14/25	Fri 4/18/25	140FF,58SS	144,158,70	Mon 4/14/25	Fri 4/18/25	Mon 4/14/25	Fri 4/18/25	0 days	As Soon As Possible
144	Operate and Maintain Containment	60 days	Mon 4/21/25	Mon 7/14/25	143	146,153SS	Mon 4/21/25	Mon 7/14/25	Tue 4/29/25	Tue 7/22/25	6 days	As Soon As Possible
145	Removal and Replacement of Existing ACM (If Needed)	20 days	Mon 6/16/25	Fri 7/11/25	117,134FF	146	Mon 6/16/25	Fri 7/11/25	Tue 7/8/25	Mon 8/4/25	16 days	As Soon As Possible
146	Cleaning and Removal of Containment	5 days	Tue 7/15/25	Mon 7/21/25	144,145	141FF	Tue 7/15/25	Mon 7/21/25	Tue 8/5/25	Mon 8/11/25	15 days	As Soon As Possible
147	H-3 Elevator Separate Seal	70 days	Mon 4/14/25	Mon 7/21/25			Mon 4/14/25	Mon 7/21/25	Mon 4/14/25	Mon 8/11/25	0 days	As Soon As Possible
148	Install Containment	5 days	Mon 4/14/25	Fri 4/18/25	140FF,58SS	149,158,70	Mon 4/14/25	Fri 4/18/25	Mon 4/14/25	Fri 4/18/25	0 days	As Soon As Possible
149	Operate and Maintain	60 days	Mon 4/21/25	Mon 7/14/25	106FF,148,160FF,134FF	150	Mon 4/21/25	Mon 7/14/25	Mon 5/12/25	Mon 8/4/25	15 days	As Soon As Possible
150	Cleaning and Removal of Containment	5 days	Tue 7/15/25	Mon 7/21/25	149,153FF	141FF	Tue 7/15/25	Mon 7/21/25	Tue 8/5/25	Mon 8/11/25	15 days	As Soon As Possible
151	H-4 Basement Mechanical Room Lead Paint	5 days	Mon 4/14/25	Fri 4/18/25	58SS	61	Mon 4/14/25	Fri 4/18/25	Thu 5/1/25	Wed 5/7/25	13 days	As Soon As Possible
152	H-5 Mercury Switches	5 days	Thu 4/24/25	Wed 4/30/25	62SS	95	Thu 4/24/25	Wed 4/30/25	Tue 5/20/25	Tue 5/27/25	18 days	As Soon As Possible
153	H-6 Buildback	60 days	Mon 4/21/25	Mon 7/14/25	144SS	150FF,164	Mon 4/21/25	Mon 7/14/25	Tue 4/29/25	Tue 7/22/25	6 days	As Soon As Possible
154	AA1-1 Additive Alternate 1 - Lower Level AHU-1 Replacement and Associated Piping, Control Valves and	20 days	Fri 4/18/25	Thu 5/15/25	36	155	Fri 4/18/25	Thu 5/15/25	Wed 6/11/25	Tue 7/8/25	37 days	As Soon As Possible
155	AH-1 Controls Rough In	5 days	Fri 5/16/25	Thu 5/22/25	154	156	Fri 5/16/25	Thu 5/22/25	Wed 7/9/25	Tue 7/15/25	37 days	As Soon As Possible
156	AH-1 Controls Final Terminations and Cutover	5 days	Fri 5/23/25	Fri 5/30/25	155	157	Fri 5/23/25	Fri 5/30/25	Wed 7/16/25	Tue 7/22/25	37 days	As Soon As Possible
157	AH-1 Start Up and Commission	5 days	Mon 6/2/25	Fri 6/6/25	156	165,107	Mon 6/2/25	Fri 6/6/25	Wed 7/23/25	Tue 7/29/25	37 days	As Soon As Possible
158	AA2-1 LED Lighting to Upper Level	40 days	Mon 4/21/25	Mon 6/16/25	143,148	159	Mon 4/21/25	Mon 6/16/25	Tue 5/20/25	Tue 7/15/25	21 days	As Soon As Possible
159	LED Lighting Rough Inspections and Corrections	5 days	Tue 6/17/25	Mon 6/23/25	158	160	Tue 6/17/25	Mon 6/23/25	Wed 7/16/25	Tue 7/22/25	21 days	As Soon As Possible
160	LED Lighting Final Controls Terminations and	5 days	Tue 6/24/25	Mon 6/30/25	159	149FF,161	Tue 6/24/25	Mon 6/30/25	Wed 7/23/25	Tue 7/29/25	21 days	As Soon As Possible
161	Lighting Acceptance Testing	3 days	Tue 7/1/25	Thu 7/3/25	160	166	Tue 7/1/25	Thu 7/3/25	Wed 7/30/25	Mon 8/4/25	21 days	As Soon As Possible
162	AA3-1 Upgrade PVC to 80 mil (Included in A-31)	0 days	Fri 7/11/25	Fri 7/11/25	134FF	165	Fri 7/11/25	Fri 7/11/25	Wed 7/30/25	Wed 7/30/25	12 days	As Soon As Possible
163	AA4-1 Replace Entire Roof Drain in Lieu of Retrofit Drain (Included in A-13)	0 days	Tue 7/1/25	Tue 7/1/25	66FF	165	Tue 7/1/25	Tue 7/1/25	Wed 7/30/25	Wed 7/30/25	20 days	As Soon As Possible
164	AA6-1 Removal of Displaced and Damaged ACM	5 days	Tue 7/15/25	Mon 7/21/25	153	165	Tue 7/15/25	Mon 7/21/25	Wed 7/23/25	Tue 7/29/25	6 days	As Soon As Possible
165	Achieve Substantial Completion	0 days	Tue 7/29/25	Tue 7/29/25	162,163,164,100,102,104,110,1	167,166	Tue 7/29/25	Tue 7/29/25	Wed 7/30/25	Wed 7/30/25	0 days	As Soon As Possible
166	Final Inspection and Correction	10 days	Wed 7/30/25	Tue 8/12/25	107,161,165	172	Wed 7/30/25	Tue 8/12/25	Mon 8/4/25	Fri 8/15/25	3 days	As Soon As Possible
167	Submit Closeout Package - As Builts, O&M, Start Up and Cx Forms, Training Materials,	1 day	Wed 7/30/25	Wed 7/30/25	165	168	Wed 7/30/25	Wed 7/30/25	Wed 7/30/25	Wed 7/30/25	0 days	As Soon As Possible

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Early Start	Early Finish	Late Start	Late Finish	Start Slack	Constraint Type
168	Approve Closeout Package	5 days	Thu 7/31/25	Wed 8/6/25	167	169	Thu 7/31/25	Wed 8/6/25	Thu 7/31/25	Wed 8/6/25	0 days	As Soon As Possible
169	Conduct Training	1 day	Thu 8/7/25	Thu 8/7/25	168	170	Thu 8/7/25	Thu 8/7/25	Thu 8/7/25	Thu 8/7/25	0 days	As Soon As Possible
170	Obtain Punchlist from City	1 day	Fri 8/8/25	Fri 8/8/25	169	171	Fri 8/8/25	Fri 8/8/25	Fri 8/8/25	Fri 8/8/25	0 days	As Soon As Possible
171	Resolve Punchlist	5 days	Mon 8/11/25	Fri 8/15/25	170	172	Mon 8/11/25	Fri 8/15/25	Mon 8/11/25	Fri 8/15/25	0 days	As Soon As Possible
172	Final Completion	1 day	Mon 8/18/25	Mon 8/18/25	171,166		Mon 8/18/25	Mon 8/18/25	Mon 8/18/25	Mon 8/18/25	0 days	As Soon As Possible